

Project Fact Sheet

OTC - Mid Florida Campus (Comprehensive)

2900 W Oak Ridge Rd
Orlando, FL 32809



Project Update:

- Project remains on-hold pending scope and budget development from CTE.

- Harvard Jolly has been selected to provide AE Services with Board Award achieved 3/9/2021. Their first-pass proposal was received 3/25; since placed on hold pending ongoing scope and budget discussions.

- Williams Company has been selected to provide CM Services with Board Award achieved 3/9/2021. Their first-pass proposal was received 3/26; since placed on hold pending ongoing scope and budget discussions.

- Due diligence is currently being procured through OCPS Continuing Services.

Project Information:

- **Building Completion Date:** Jun 2025
- **Project Completion Date:** Jun 2025
- **School Opening:** Aug 2025
- **No. on Sales Tax Referendum:** 133
- **Student Capacity:** TBD
- **Gross Floor Area:** TBD
- **Site Area:** 44.9 acres
- **District:** 5
- **Learning Community:** SW

Architect: Harvard Jolly

Contractor: Williams Co

Project Manager: Cass Hurst

Adopted Budget: \$53.6 M

Project Description:

Construction/ Renovation of:

- Classroom Technology
- Replacement of Systems
- Various improvements campus wide