

Project Fact Sheet

Boone HS (CR Intermediate)

1000 E Kaley St
Orlando, FL 32806



Boone High School
Building 800
1.20.21



Project Information:

- **Project Start:** Apr 2021
- **Project Completion:** Aug 2021
- **Funding Source:** Sales Tax
- **District:** 3
- **Learning Community:** SW
- **Architect/Engineer:** BRPH
- **Contractor:** Williams Co
- **Project Manager:** Susan Deal
- **Project Budget:** \$1.3 M

Project Description:

Boone HS GMP2 (exterior and interior improvements) include selective acoustical treatment for Bldg. 800, selective stucco repairs for Bldg. 700 with required trade modifications, exterior building repairs & paint.

Project Update:

- Schedule coordination for this scope of work has been reviewed with the school.
- Stucco repairs complete in building 700. Work continues in building 800.